

[10th September 1960]

<i>Name of the work.</i>	<i>Date of sanction.</i>	<i>Stage of work.</i>
(1)	(2)	(3)
32 Padanilaikaduveetai.	23rd October 1959	.. Earth work is in progress.
33 Chinnavalayam ..	Do.	.. Do.
34 Ayipallam ..	Do.	.. Do.
35 Mannalai ..	Do.	.. Do.
36 Adanur, hamlet of Pungankuli.	Do.	.. Earth work in progress.
37 Poovaikulam ..	2nd June 1959	.. Do.
38 Vilapallam ..	Do.	.. Do.
39 Pagalmedu ..	23rd October 1959	.. Do.
40 Ottakoil, hamlet of Pungankuli.	14th November 1959	.. Excavation has gone up to 25 feet.
41 Salai, hamlet of Keelanatham.	24th January 1960	.. Work is in progress.
42 Rathapuram ..	30th July 1959	.. Excavation is in progress.
43 Kavarapalayam (overhead tank).	2nd February 1960	.. Work is in progress.
44 Vilududayan, hamlet of Athukurichi.	11th January 1960	.. Excavation is in progress.

B. Overhead tanks—

1. *Kodukkur overhead tank work.*—Overhead tank has been completed. Pumpset is being erected by the mechanic of Larsen and Toubro, Limited. The sponsor for the work has been instructed to purchase rods required for the top covering slab of overhead tank and also pipes required for suction, delivery, etc., so that the scheme may be brought to beneficial use early.

2. *Kudikadu overhead tank work.*—Overhead tank has been raised up to deck slab level. The sponsor for this work (i.e., President, Panchayat Board) has been asked to purchase rods required for deck slab level and also pipes required for suction delivery, etc. The erection of the pumpset will be taken by the mechanic of Larsen and Toubro, Limited after finishing of the erection work at Kodukkur overhead tank work.

3. *Overhead tank at Kavarapalayam.*—The well work attached to overhead tank is under progress. The overhead tank construction will be taken up as soon as well work is completed.

4. *Overhead tank at Nammankulam.*—Concrete for overhead tank has been laid. Further work is in progress.

APPENDIX IV.

[Vide answer to starred question No. 607 asked by Sri K. R. Nallasivam at the meeting of the Legislative Assembly held on 10th September 1960, page 621 supra].

(a) Estimates for eight small anicut schemes across drainage courses to utilize the seepage waters of the Lower Bhavani

10th September 1960]

Project ayacut have been approved by the Chief Engineer (Irrigation). Of these, only the scheme which will not affect the Upper Kalingarayan Scheme in any way, will be taken up for execution now.

(b) About 2,168 acres.

(c) About 904 acres.

(d) The statement below shows the eight small schemes in Lower Bhavani Project ayacut area for which plans and estimates were received from the Superintending Engineer and returned approved to him by the Chief Engineer (Irrigation) :—

COST IN RUPEES.

1 Harnessing the drainage flows in Varattur vari near Sullimedu in S. No. 779 of Avalpundur village in Erode taluk.	8,000
2 Harnessing the drainage course in S. No. 233 of Nathakadayur village in Kangayam taluk.	9,000
3 Harnessing the drain in S. No. 455 of Alukulai village in Gobichettipalayam taluk.	43,650
4 Harnessing the Kayandapady pallam in S. No. 894 of Salangapalayam village in Bhavani taluk.	90,000
5 Harnessing the Chittodu drain in S. No. 71 village in Erode taluk.	9,700
6 Harnessing the drain in S. No. 116 of Attayampalayam village in Erode taluk.	23,300
7 Harnessing the drainage course between 48/6 and 51/7 of Kavandampalayam pallam at Selangapalayam.	24,000
8 Harnessing the drainage water flowing in Palapalayam pallam in S. F. No. 94 of Kadukkanpalayam village in Gobichettipalayam taluk.	59,000

Total

2,66,650